

Chapel-en-le-Frith Revised Action Plan 2008-2011

Colour code: Black

Development
stage/no action
taken at present
Project in progress
Project completed.Blue
Red

Action Plan Project	Action Plan Issue and how identified	Title of project	Progress Not started yet Discussions in Progress Complete	Total Cost	Lead organisation and Source Breakdown	Funding Status
2008/9						
1	Supporting physical enhancements within the town -identified via consultation and worksheets. Project will also bring economic benefits as aim is to improve visitor numbers	Conservation Area public realm enhancements to support town centre shops & visitor economy	completed	£24,000. Funding from Conservation (25%); and Progressive Towns Grant	Parish Council (DCC undertake work)	completed
3	Supporting physical enhancements within the town	New signage as requested by business	new finger post completed	904	HPBC	
4	community cohesion	May Day	completed	1200	parish Council	spent
5	Brightening up town centre	Flowers	completed	1544	Partnership core f	Parish Council
6	Supporting physical enhancements within the town -identified via consultation and worksheets. Project will also bring economic benefits as aim is to improve visitor numbers	Screening of DCC Sites	Works to lower area completed. Re-planting vegetation to screen grit yard.	DCC funding	Derbyshire County Council Highways	agreed (funded externally)

2009/10

1	Business and community consultation and worksheets identified need for review of traffic + need to support physical enhancements as above	Transport/pedestrian links -Upper Market Place	Miry Meadow car park & Co-op physical improvement perimeters & access routes to market place; review parking on all/part of settled area to create more summer time (weekend) public space. Development Control Manager (HPBC) will as preliminary action review 106 works and ensure works are made good. Road adoption will also be explored.	Unknown at present	HPBC - link to Going Local, HPBC assets team	Funding not agreed but project approved in principal. £5000 applied for Going Local.
2	Community Cohesion	May Day	Confirmed that Parish Council will continue to lead with support from traders	228 from 09/10	Parish Council/Business Association	completed
3	Visitor interest	entrance signs	Entrance sign with interchangeable panels on bypass being progressed by Parish Council. In progress.	£2223 CRP; £3093 GL	Parish council lead	Funding agreed
4	Supporting physical enhancements within the town -identified via consultation and worksheets. Project will also bring economic benefits as aim is to improve visitor numbers	Town Hall forecourt	Proposed setts/york stone forecourt	Unknown at present	Parish Council	Parish Council and PSiHA

2010/11

1	Environmental enhancement scheme	Wildlife Planting on Warmbrook path (behind Scout hut)	Potential development of community orchard on land owned by High Peak Community Housing. (Potential to link with Groundwork and High School). Community Housing has confirmed that they will have budget to support works. Site planting drawing being developed, costed and maintenance requirements written up.		Led by High School (with HPCH & Groundwork?)	not agreed (High School Action Plan?)
2	Facilities for all. Identified by school, sports participation survey and through questionnaires	Improvements in play equipment	Needham Park - Parish Council have secured funding and are currently consulting on 2 design options.	unspecified	Parish Council	Parish Council
3	Business survey identified need for summer based events which would attract hinterland residents into the town centre and encourage visitors	Walking guides	Currently talking to University and PDNPA regarding downloadable guide development.		Civic society have agreed to take lead.	Civic Society agreed
4	Community Cohesion	May Day	Confirmed that Parish Council will continue to lead with support from traders	£700	Parish Council/Business Association	Funding agreed from 2010/11 budget (or roll forward of Parish Contribution)
6	Action Planning	2012-2020 Action Plan - consultation	To update 2002 Healthcheck and 10 year action plan with community consultation. Important not to raise expectations but to review actions/direction of work. Project not yet agreed - to be discussed further March 2010.	not known	unspecified	Not agreed.

Longer Term Aspirations: Please note that projects in private ownership could only be undertaken with the full support of the property owner. They are included in this document for consideration. Projects could be progressed within 3 year Action Plan (or extended period) subject to capacity of lead organisations, funding and support from landowners. No priority should be implied by numbering system.

1	Facilities for all. Identified by school, sports participation survey and through questionnaires	Improvements in play equipment	Memorial Park - Friends of the MP established. Proposal to look to secure funding for MUGA (multi-user games area) for 2011/12		Friends Group/Parish Council	Not agreed.
2	Supporting physical enhancements within the town -identified via consultation and worksheets	Masterplanning at Thornbrook Road & Hayfield Road	Thornbrook Road enhancement. Currently the only key area within the town centre unable to access improvement grants the most unappealing (1970s shops + larger forecourt area). Potential to work with conservation, private owners and Highways to look at funding a masterplan for the area (learning from case studies in other towns where late 20th century shopping areas have been upgraded and public realm works undertaken) This could also bring additional other			not agreed
			Hayfield Road Enhancement. Currently Bowers site is for sale and is not ideal for B1 use. Option could include to assess viability for additional affordable housing at this site and improve public realm both adjacent to site and also at junction with Market Street on one way system. Currently the paving is very poor and this is prominent entrance to town centre. Masterplan could incorporate public art or other ideas.			not agreed
3	Support business and employment	Business incubator units	To utilise brownfield land to support development of start up units for businesses.	emda/leader	private sector lead	not agreed
4	Supporting physical enhancements within the town -identified via consultation and worksheets	Conservation area physical enhancements	Stag glass forecourt	Potential cost around 8k for relaying setts plus solution for sealing tanks.	Stag Glass could apply for 75% funding from Conservation fund but if Regen apply as public realm works, contribution drops to 25% max.	not agreed
5	Visitor interest, supporting local tourism businesses and preservation of historic features	Peak Forest Tramway Development (Bugsworth Basin to Chapel)	The concept to improve the existing footpath from Bugsworth to Charley Lane, and then create new route (by diversion of existing footpath behind Bridgeholm mill). Project has been costed but no funding obtained. This project is not the more controversial one looking to conserve full route. <i>emda</i> has recently approached HPBC as they have some underspend in the Brownfield Land Action Plan (BLAP) money which could 100% fund this project. HPBC is reviewing this with the provision that DCC Countryside Service would lead and sub-contract as it is also listed within their greenways action plan.			In original 2002 Healthcheck as longer term aspiration . Could be fast tracked with DCC BLAP funding.

6	Reduce CO2 emissions/reduce fossil fuel use, local action.	Green Projects	To be discussed in more detail and potentially look to undertake further consultation on ideas.No project agreed at present.	Dependent on nature of projects.	Potential use of number of green grants. Potential to work with transition movement.	not agreed
---	--	----------------	--	----------------------------------	--	------------